

Activity Reference No. / Description:	Activity Reference/ Description on Procurement Plan (STEP)	Method of Procurement	Review Type	Original Contract Amount VUV	Contract signing date	Name of Contractor	Original Contract Duration (days)	Approved EOT (days)	Completion Date	Practical Completion Certificate date	Approved Variations (VUV)	Contract Amount VUV
S1-01-17 Design and Documentation of Roads	VU-MIPU-49148-CS-CQS / Design and Documentation of Roads	CQS	Post	19,550,000	07-May-18	Qualao Consulting Ltd	728	0	04-May-20	N/A	16,548,774	36,098,774
S1-02-17 Develop QCM	No STEP Procurement Number	CQS	Post	5,998,135	28-Dec-17	Qualo Consulting Ltd	355	30	17-Jan-19	N/A	4,719,299	10,717,434
S1-03-17 Pavement Specialist	No STEP Procurement Number	INDV	Post	262,515	04-May-17	Phil Hunt	7	0	11-May-17	N/A	0	262,515
S1-04-17 Supervisor for Tanna Works	VU-MIPU-48962-CS-INDV / Supervisor for Tanna Works	INDV	Post	6,122,000	25-Feb-18	Qualao Consulting Ltd	240	0	23-Oct-18	N/A	0	6,122,000
S1-05-18 Supervision of 2018-2019 Works	VU-MIPU-54589-CS-CQS / Supervision of 2018-19 Road Works	CQS	Post	40,900,000	23-Aug-19	BI Construction	130	0	31-Dec-19	N/A	15,360,000	56,260,000
S1-06-19 Design and Documentation of Bridges	VU-MIPU-109873-CS-CQS / Design and Documentation of Bridges	RFQ	Post	55,219,552	16-Sep-19	Cardno	957	0	30-Apr-22	N/A	0	55,219,552
S1-07-19 Supervision of 2020-2022 Works	VU-MIPU-153168-CS-CQS / Supervision of Roads 2020-22	CQS	Post	56,000,000	13-Feb-20	BI Construction	442	0	30-Apr-21	signed	0	56,000,000
W1-01-17 Tanna - King Cross Road Improvement - FRC	No STEP Procurement Number	RFQ	Prior	79,501,000	10-Nov-17	Fletchers	180	479	31-Aug-19	31-Aug-19	21,857,581	101,358,581
W1-02-17 Tanna - King Cross Road Improvement - Bitumen	No STEP Procurement Number	RFT	Prior	202,500,192	17-Nov-17	Downer EDI	180	538	05-Nov-19	04-Nov-19	14,566,000	217,066,192
W1-03-17 IBC Contract 468 - Installation of Gabions Patven Stream	VU-MIPU-49141-CW-DIR / Malekula - Improvement to Batven Stream (Neramb) Crossing - IBC	DIR	Post	3,122,887	10-Jan-19	Kellen Construction	90	180	07-Oct-19	14-Jun-18	0	3,122,887
W1-03-17 IBC Contract 469 - Construction of 3 cell Box Culvert Patven Stream 4 cell	VU-MIPU-93187-CW-DIR / Malekula - Patven Stream - 3 cell Box Culvert	DIR	Post	4,911,179	10-Jan-19	Kellen Construction	90	180	07-Oct-19	20-Sep-19	441,189	5,352,368
W1-04-17 IBC Contract 470 - Installation of gabions at culvert Tembibi Stream	VU-MIPU-93381-CW-DIR / Malekula IBC IW Construction of 4 Cell Box Culvert - Tembibi Stream	DIR	Post	4,297,912	10-Jan-19	Malekula Timber Construction	90	180	07-Oct-19	07-Aug-19	0	4,297,912
W1-03-17 IBC Contract 471 - Construction of 4 cell Box Culvert Tembibi Stream (3 cell)	VU-MIPU-93381-CW-DIR / Malekula IBC IW Construction of 4 Cell Box Culvert - Tembibi Stream	DIR	Post	4,787,196	10-Jan-19	Malekula Timber Construction	90	180	07-Oct-19	07-Aug-19	0	4,787,196
W1-05-18 Pentecost - Improvement to South Pentecost Road	VU-MIPU-49346-CW-RFB / Pentecost - Improvement to South Pentecost Road	RFT	Prior	227,298,900	12-Feb-20	Pierre Brunet Enterprise Generale	455	0	09-Jun-21	signed	45,668,000	272,966,900
W1-06-18 Epi - West Epi Road Improvements - 800m FRC	VU-MIPU-51014-CW-RFB / West Epi Road Improvements - 800M Fibre Reinforced Concrete	RFQ	Post	57,011,994	13-Aug-18	Island Constructions Limited	180	304	10-Dec-19	10-Dec-19	26,966,476	83,978,470
W1-07-20 Tongoa Road Improvement - 1,000 FRC	VU-MIPU-51015-CW-RFB / Tongoa - Road Improvements - 1000M Fibre Reinforced Concrete	RFQ	Post	68,013,172	01-Aug-19	Neomae Diggers & Construction	270	121	26-Aug-20	signed	2,017,000	70,030,172
W1-08-18 Tanna - Lowiaru-Imafen Road Improvement - 1000m FRC	VU-MIPU-49342-CW-RFB / Tanna - Lowiaru - Imafen Road Improvement - 1000m Fibre reinforced Concrete	RFQ	Post	59,974,000	07-Dec-18	Pierre Brunet Enterprise Generale	180	121	04-Oct-19	04-Oct-19	31,400,000	91,374,000
W1-10-18 Pentecost IBC Contract 357/WK/IBC/PE/PA/RR/VIRIP/PWD	VU-MIPU-49344-CW-RFQ / Pentecost - Ranwadi Point Coastal Road - Retaining Wall - IBC1	DIR	Post	4,272,988		Pentecost Construction					0	4,272,988
W1-10-18 Pentecost IBC Contract 358/WK/IBC/PE/PA/RR/VIRIP/PWD	VU-MIPU-61530-CW-DIR / Pentecost - Ranwadi Point Coastal Road - Retaining Wall - IBC2	DIR	Post	4,272,988		Ure Construction					0	4,272,988
W1-10-18 Pentecost IBC Contract 359/WK/IBC/PE/PA/RR/VIRIP/PWD	VU-MIPU-61530-CW-DIR / Pentecost - Ranwadi Point Coastal Road - Retaining Wall - IBC2	DIR	Post	4,272,988		Lerana Construction					0	4,272,988
W1-11-18 IBC Contract 275 Improvement works at Ranputor Road- 62m Concrete pavement	VU-MIPU-104248-CW-DIR / Pentecost - Improve Resilience of Bay Omo to Ranputor Road with FRC & drainage - IBC1	DIR	Post	4,278,124	27-Mar-19	Pointwan Construction Ltd	120	0	25-Jul-19	13-Jun-19	0	4,278,124
W1-11-18 IBC Contract 276 Improvement works at Omo Jnct to Ranputor Road- 45m Concrete pavement & 9m drift	VU-MIPU-104249-CW-DIR / Pentecost - Improve resilience of Bay Omo to Ranputor Road with FRC & drainage - IBC2	DIR	Post	4,312,194	27-Mar-19	Panbilly Construction	120	0	25-Jul-19	12-Jul-19	0	4,312,194
W1-12-18 IBC Contract 376 Improvement works at Vanwoki Hill 62m	VU-MIPU-49347-CW-RFQ / Pentecost - Vanwoki Hill - 100m Fibre Reinforced Concrete - IBC1	DIR	Post	4,700,775	16-Jul-18	Pointwan Construction Ltd	120	0	13-Nov-18	22-Jul-19	0	4,700,775
W1-12-18 IBC Contract 377 Improvement works at Vanwoki Hill 62m	VU-MIPU-61527-CW-DIR / Pentecost - Vanwoki Hill - 100M Fibre reinforced Concrete - IBC2	DIR	Post	4,700,775	16-Jul-18	Vari Construction	120	0	13-Nov-18	22-Jul-19	0	4,700,775
W1-12-18 IBC Contract 378 Construction of 62 meters concrete pavement on Vanwoki Hill (Ranwadi college)	VU-MIPU-61528-CW-DIR / Pentecost - Vanwoki Hill - 100M Fibre reinforced Concrete - IBC3	DIR	Post	4,700,775	10-Jan-19	Rasoi Construction	90	0	10-Apr-19	22-Jul-19	0	4,700,775
W1-12-18 IBC Contract 380 Improvement works at Vanwoki Hill-62 metes concrete pavement	VU-MIPU-70953-CW-DIR / Vanwoki Hill - 4th Contractor	DIR	Post	4,700,775	13-Jul-18	Panbilly Construction	120	0	10-Nov-18	22-Jul-19	0	4,700,775
W1-13-18 Efate - Mangaliliu Road Improvement	VU-MIPU-64914-CW-RFQ / Mangaliliu steep Hill road Improvement - Construction of 950M of fibre reinforced concrete, including crossover drainaage	RFQ	Post	52,362,300	10-Sep-18	Pierre Brunet Enterprise Generale	180	102	19-Jun-19	22-Jun-18	9,593,200	61,955,500
W1-14-18 IBC Contract 277- Constructionof Sesivi Fiber Reinforced Rectangula Drain length 285m	VU-MIPU-99666-CW-DIR / Ambrym Road Improvements - 80M FRC Sesivi - IBC1	DIR	Post	4,997,056	01-May-19	Kellen Construction	90	180	26-Jan-20	04-Feb-20	0	4,997,056
W1-14-18 IBC Contract 278- Constructionof Sesivi Steel Reinforced pavement length 85	VU-MIPU-99667-CW-DIR / Ambrym Road Improvement - 80M FRC Sesivi - IBC 2	DIR	Post	4,995,269	01-May-19	Kellen Construction	90	180	26-Jan-20	05-Feb-20	0	4,995,269
W1-14-18 IBC Contract 279- Constructionof Sesivi steel Reinforced pavement length 102	VU-MIPU-99668-CW-DIR / Ambrym Road Improvement - 80M FRC Sesivi - IBC 3	DIR	Post	4,996,222	01-May-19	Kellen Construction	90	180	26-Jan-20	04-Feb-20	0	4,996,222
W1-14-18 IBC Contract 280- Constructionof Sesivi steel Reinforced pavement length 98m	VU-MIPU-99669-CW-DIR / Abrym Road Improvement - 240M Concrete Drain - Sesivi - IBC 4	DIR	Post	4,999,574	01-May-19	Kellen Construction	90	180	26-Jan-20	06-Dec-19	0	4,999,574
W1-15-18 IBC Contract 281- Constructionof Tavie Hill 1 Fiber Reinforced pavement length 176m	VU-MIPU-99670-CW-DIR / Paama Road Improvements - Lironessa Hill - 180M FRC - IBC 1	DIR	Post	4,908,635	01-May-19	Malekula Timber Construction	90	180	26-Jan-20	09-Nov-19	0	4,908,635

W1-15-18 IBC Contract 282- Construction of Tavie Hill 2 Fiber Reinforced pavement length 204	VU-MIPU-99671-CW-DIR / Paama Road Improvements - Fiong Hill - 180 M FRC - IBC 2	DIR	Post	4,975,742	01-May-19	Malekula Timber Construction	90	180	26-Jan-20	24-Nov-19	0	4,975,742
W1-15-18 IBC Contract 283- Construction of Fiong Hill Fiber Reinforced pavement length 204m	VU-MIPU-99673-CW-DIR / Paama Road Improvements - Tavie Hill 1 180 M FRC IBC 3	DIR	Post	4,975,742	01-May-19	Malekula Timber Construction	90	180	26-Jan-20	24-Oct-19	0	4,975,742
W1-15-18 IBC Contract 284- Construction of Lironess Hill Fiber Reinforced pavement length 180m	VU-MIPU-99674-CW-DIR / Paama Road Improvements - Tavie Hill 2 - 180 M FRC - IBC 4	DIR	Post	4,977,388	01-May-19	Malekula Timber Construction	90	180	26-Jan-20	09-Dec-19	0	4,977,388
W1-16-19 South Malekula - Road Improvements	VU-MIPU-146441-CW-RFB / Malekula - South Malekula Road Improvements	RFT	Prior	347,896,505	27-May-20	Pierre Brunet Enterprise Generale	364	0	26-May-21	27-May-20	52,178,940	400,075,445
W1-17-19 Pentecost - North and Central Pentecost Road Improvements	VU-MIPU-153-167-CW-RFB-2/ North and Central Pentecost Road	RFB-2	Prior	194,499,730	19-Oct-20	Pierre Brunet Enterprise Generale	364	0	18-Oct-21	Not yet achieved		194,499,730
W1-18-19 Erromango - Dillons Bay Road Improvement	VU-MIPU-175-748-CW-RFQ/Erromango Dillons Bay Road Improvement		Post	86,726,860	02-Sep-20	MA Builders	180	0	01-Mar-21	Not yet achieved		86,726,860
W1-20-19 Tanna - Iataku Hill Rd Improvements	VU-MIPU-109874-CW-RFQ / Iatukey Road Improvement - FRC	RFQ	Post	111,755,450	28-Jun-19	Pierre Brunet Enterprise Generale	180	37	20-Jan-20	20-Jan-20	0	111,755,450
W1-21-19 Tanna - Imaki Hill Rd Improvements	VU-MIPU-111890-CW-RFQ / Tanna - Imake Hill Road Improvement - 348M FRC	RFQ	Post	37,434,200	28-Jun-19	Pierre Brunet Enterprise Generale	180	66	29-Feb-20	21-Feb-20	15,569,450	53,003,650
G1-01-18 Purchase of 3 Vehicles	VU-MIPU-49156-GO-RFQ / Procurement of 3 Project Vehicles for Project Implementation and Technical Support	RFQ	Post	9,453,000	04-Mar-19	Carpenter Motors	30	0	03-Apr-19	N/A	3,151,000	12,604,000
G1-02-19 Purchase of Micro - Fibre	No STEP Procurement Number	RFQ Goods	Post	9,996,000	22-Oct-19	Pierre Brunet Enterprise Generale	90	0	20-Jan-20	22-Oct-19	0	9,996,000
W1-03-17 IBC Contract 346 - Repair of Batven stream		Dir	Post	3,000,000	14-Sep-20	Kellen Construction	90		13-Dec-20	Not yet achieved	0	3,000,000
S2-03-17 Lands Registration Officer	VU-MIPU-54640-CS-INDV / Land Registration Officer	INDV	Post	2,276,598	23-Aug-18	George Tambe	364	182	20-Feb-20	N/A	1,004,352	3,280,950
S2-04-17 Safeguards Officer	No STEP Procurement Number	INDV	Post	2,440,000	17-Oct-17	Hannington Alatoa	273	698	13-Jun-20	N/A	4,462,000	6,902,000
S2-02-17 Asbestos Specialist	No STEP Procurement Number	INDV	Post	4,130,218	25-Sep-17	Dale Austin	122	1071	31-Dec-20	N/A	4,299,028	8,429,246
S2-05-18 Supervision of 2018-19 School Works	VU-MIPU-70941-CS-CQS / Supervision of 2018-19 School Works	CQS	Prior	40,160,000	06-Nov-18	Mainguy CEPM	546	184	05-Nov-20	N/A	40,160,000	80,320,000
S2-01-17 Survey and Documentation of School Buildings	VU-MIPU-54580-CS-INDV / Survey and Documentation of School Buildings	CQS	Post	35,490,000	12-Mar-19	Krammer Ausenco Ltd	240	905	30-Apr-22	N/A	0	35,490,000
W2-01-18 Package 1: Efate - Eton and Ekipe	VU-MIPU-66141-CW-RFQ / Package 1: Schools - Efate - Eton and Ekipe	RFQ	Post	63,980,021	15-Oct-18	Island Construction Limited	180	310	17-Feb-20	14-Feb-20	7,441,500	71,421,521
W2-02-18 Package 2: Nguna, Pele and Emau	VU-MIPU-99664-CW-RFQ / Schools - Package 2 - Construction of School Buildings at Nguna, Pele, and Emau - Re-quote	RFQ	Post	33,360,000	11-Apr-19	MA Builders	210	272	05-Aug-20	Not Yet Submitted	10,439,920	43,799,920
W2-03-18 Package 3: Efate - Etas and Maumau	VU-MIPU-76700-CW-RFQ / Schools - Package 3 - Construction of 1 double classroom at Etas Primary School and 2 double classroom at Maumau Primary School	RFQ	Post	36,980,000	05-Dec-18	Atom Ltd	180	357	25-May-20	02-Apr-20	7,400,000	44,380,000
W2-04-18 Package 4: Epi - Bonkovio, Lamenu, Akama, Mafilau	VU-MIPU-87085-CW-RFQ / Schools Package 4: Epi Island, Bonkovio, Lamenu, Akama, and Mafilau Primary Schools	RFQ	Post	57,161,440	07-Mar-19	Kilson's Home Construction	270	203	22-Jun-20	Not Yet Submitted	7,818,896	64,980,336
W2-05-18 Package 5: Efate - Nuakwanapu, Greenhill and Nakuskasaru	VU-MIPU-111874-CW-RFQ / Schools Package 5 - Nakukasaru, Nuakwanapu, and Greenhill Primary Schools	RFQ	Post	63,785,000	27-Jun-19	Kilson's Home Construction	180	223	03-Aug-20	Not Yet Submitted	16,686,228	80,471,228
W2-06-18 Package 6: Shepherds - Senecol, Coconak, Worarana, Makira and Mataso	VU-MIPU-174-514-CW-RFQ/Package 6: Shepherds - Senecol, Coconak, Worarana, Makira and Mataso	0	0	-	00-Jan-00	0	0	0	00-Jan-00	0	-	-
W2-05-18 Package 8: Tongoa - Malawia, Ere, Nottage, Itakuma and Nawaraone	VU-MIPU-103164-CW-RFQ / Schools Package 8: Construction of School Buildings at Malawia, Ere, Nottage, and Nawaraone Primary Schools, Tongoa Island	RFQ	Post	55,660,237	25/042019	MA Builders	426	126	28-Oct-20	Not Yet Submitted	12,220,000	67,880,237
W2-09-19 Package 9: Efate - Kawenu	VU-MIPU-120263-CW-RFQ / Schools - Package 9 - Efate - Kawenu Primary School	RFQ	Post	48,910,000	11-Dec-19	Pierre Brunet	180	70	17-Aug-20	Not Yet Submitted	979,820	49,889,820
W2-10-19 Package 10: Malekula - Lonvat Junior High School	VU-MIPU-141-863--CW-RFB/Lonvat Junior Secondary School	RFB	Prior	395,342,400	17-Jul-20	Pierre Brunet	478	0	07-Nov-21	Not Yet Submitted	-	395,342,400
W2-11-19 Package 11: Aneityum - Teruja High School	VU-MIPU-128989-CW-RFB/Schools - Package 11- Aneijyum - Teruja High school	RFT	Prior	274,000,000	12-Feb-20	Pierre Brunet	455	0	09-Jun-21	Not Yet Submitted	-	274,000,000
W2-19-19 Package 19: Futuna - Ishia	VU-MIPU-156583-CW-RFQ / Package 19: Futuna - Ishia Primary School	RFQ	Prior	56,434,786	14-Jul-20	MA Builders	548	0	13-Jan-22	Not Yet Submitted	-	58,434,786
S3-01-18 / Survey and Documentation of Public Buildings	VU-MIPU-59724-CS-CDS / Survey and Documentation of Public Buildings	CDS	Post	17,000,000	02-May-18	Krammer Ausenco Ltd	150	1309	30-Apr-22	N/A	31,110,626	48,110,626
W3-01-18 Package 1: Catering Building	VU-MIPU-76702-CW-RFQ / Public Buildings - Package 1 - Catering Building	RFQ	Post	4,546,588	23-Nov-18	RN Go Eden Construction	180	131	30-Sep-19	08-Oct-19	185,825	4,732,413

W3-02-18 Remediation of Public Buildings in Pt Vila Area - Package 2	VU-MIPU-86186-CW-RFQ / Remediation of Public Buildings in Pt Vila Area - Package 2	RFQ	Post	80,676,530	18-Mar-19	MA Builders	270	0	14-Oct-19	14-Oct-19	320,000	80,996,530
W3-03-18 Package 3 Remediation of METEO and MIPU Buildings	VU-MIPU-103162-CW-RFQ / Remediation of METEO and MIPU Buildings	RFQ	Post	40,616,639	25-Apr-19	Fletcher Construction	180	162	01-Apr-20	01-Apr-20	8,447,753	49,064,392
W3-04-19 Package 4:Ministry of Health Eromango	VU-MIPU-120264-CW-RFQ / Public Buildings - Erromango - Construction of new Dispensary facilities on 3 sites	RFQ	Post	99,739,612	06-Jan-20	Island Construction	360	0	31-Dec-20	Not Yet Submitted	-	99,739,612
W3-06-19 Aligu Bwatnapme Dispensaries	VU-MIPU-151094-CW-RFQ / Package 6 Health Buildings - Aligu and Bwatnapni	RFQ	Post	45,265,150	30-Mar-20	Loli Business Enterprise	360		25-Mar-21	Not Yet Submitted	-	45,265,150
W3-08-19 Penama H/Q Building	VU-MIPU-153169-CW-RFQ / Pentecost - Penama Headquarters	RFQ	Post	20,885,150	30-Mar-20	Loli Business Enterprise	360		25-Mar-21	Not Yet Submitted	-	20,885,150
W3-05-19 Package 5 Aute & Loltong dispensaries		RFQ	Post	54,280,450	22-Jul-20	Loli Business Enterprise	360		17-Jul-21	Not Yet Submitted		54,280,450
				VUV 3,361,753,508							VUV 413,012,857	VUV 3,776,766,365